

PERC RESULTS

	TILE FIELD	SAND MOUND		
Test #	Percolation Rate	Percolation Rate	Comments	Date
Off-Conveyance 1				
1			>50% Coarse Fragments at 10 inches - Not Tested	04/09/10
Observation Hole 1			Soils o.k. to 36 inches	
2		19 min. at 17 in.	Soils o.k. to 24 inches	04/09/10
3		15 min. at 16 in.	Soils o.k. to 36 inches	04/09/10
12		15 min. at 17 in.	Soils o.k. to 48 inches	04/09/10
13 (OBS.)			Soils o.k. to 24 inches	04/09/10
Off-Conveyance 2				
11 (OBS. 2)			Soils o.k. to 48 inches	04/09/10
4		10 min. at 18 in.	Soils o.k. to 42 inches	04/09/10
5		16 min. at 17 in.	Soils o.k. to 36 inches	04/09/10
6		18 min. at 18 in.	Soils o.k. to 30 inches	04/09/10
Remainder				04/09/10
7	>30 min. at 3 ft.			04/09/10
7		19 min. at 16 in.	Soils o.k. to 48 inches	04/09/10
8	20 min. at 3 ft.		>2 min. at 7 ft.	04/09/10
8		10 min. at 16 in.	Soils o.k. to 84 inches	04/09/10
9		26 min. at 16 in.	Soils o.k. to 84 inches	04/09/10
14 (OBS. 3)	16 min. at 3 ft.		>2 min. at 7 ft.	04/09/10

PERC RESULTS OBSERVED BY JOHN COVALT ON 4-9-2010